

Sample Engineering Correspondence Documents

1. Relief Valve Set-Pressure Verification

To: Process Safety Department, Operations **From:** R. Delgado, Process Safety Engineer **Date:** 2026-06-09
Subject: PSV-4410 — Set Pressure Verification Result (per SOP-PS-210 Clause 3.5)

Background

Per SOP-PS-210 Section 3, Clause 3.5, all spring-loaded relief valves in overpressure-critical service require bench testing and set-pressure verification at each turnaround interval, or sooner if a process deviation triggers the Clause 3.7 unscheduled-test threshold. PSV-4410, protecting the V-2201 overhead system, was pulled and bench tested this cycle following a recorded upstream pressure excursion.

Assessment Result

The verified set pressure for PSV-4410 is **148 psig**, within the allowable $\pm 3\%$ tolerance of the nameplate set point of 150 psig. No seat leakage was observed at 90% of set pressure during the as-found test. This result confirms the valve remains fit for continued service without adjustment.

Any future as-found test result outside the $\pm 3\%$ tolerance band shall require valve removal, re-set, and a documented root-cause review per SOP-PS-210 Clause 3.8 before return to service.

Distribution

Filed to the Pressure Relief Device File per SOP-PS-210 Clause 5.2. Retain until the next scheduled test interval plus 5 years.